CITY GOVERNMENT OF SAN PEDRO Report on Fund Utilization and Status of Program/Project Implementation For the Quarter Ending December 2024

Fund Source	Date of Notice of Authority to Debit Account Issues (NADAI)	Type of Program/Project	Name Title of Program/Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount (PhP)		Estimated Period of Completion (month and	Program/ Project Status	
Local Government Support	May 24, 2024	Multi numana	Ctt	10			Received	Obligation	Disbursement	year)	
Fund - Financial Assistance to Local Government Units (LGSF-FALGU) as provided under the FY 2024 General Appropriations Act (GAA), Republic Act (RA) No. 11975	191ay 24, 2024	Building	Construction of Multipurpose Building at Barangay Poblacon in City of San Pedro, Laguna		1. Procurement process - Public Bidding 2. Post qualification requirements to qualified bidder; Approval of Resolution; Issuance of Notice of Award; Contract Signing; Issuance of Notice to Proceed (NTP) 3. Project Implementation 4. Coordination meetings with Contractors	All constituents in the different sectors of the city	50,000,000.00	N/A	0.00	May 2025	88.00% Physical Completion 0.00% Disbursement
					5. Monitoring and Evaluation						

Certified Correct by:

The Local Finance Committee (LFC)

LIZEL F. ORVINA

City Budget Officer (Officer-In-Charge)

ENELYN D.S. ABAIGAR City Treasurer City accountant

CHERRY LOUY. COLETA

City Planning and Development Coordinator (Officer-In-Charge)

Attested by:

ART JOSEPH RANCIS MERCADO

