

**CITY GOVERNMENT OF SAN PEDRO**  
**Report on Fund Utilization and Status of Program/Project Implementation**  
**For the Quarter Ending December 2024**

Annex C

Fund Source	Date of Notice of Authority to Debit Account Issues (NDAI)	Type of Program/Project	Name Title of Program/Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount (PhP)			Estimated Period of Completion (month and year)	Program/ Project Status
							Received	Obligation	Disbursement		
Local Government Support Fund - Financial Assistance to Local Government Units (LGSF-FALGU) as provided under the FY 2024 General Appropriations Act (GAA), Republic Act (RA) No. 11975	May 24, 2024	Rehabilitation of Local Bridge	Rehabilitation of Local Bridge: Mabini Bridge Located at Brgy. San Antonio, City of San Pedro, Laguna	Region IV-A (CALABARZON) Brgy. San Antonio, City of San Pedro, Laguna	1. Procurement process - Public Bidding 2. Post qualification requirements to qualified bidder; Approval of Resolution; Issuance of Notice of Award; Contract Signing; Issuance of Notice to Proceed (NTP) 3. Project Implementation 4. Coordination meetings with Contractors 5. Monitoring and Evaluation	All constituents in the different sectors of the city	50,000,000.00	N/A	27,434,699.52	March 2025	96.00% Physical Completion 55.00% Disbursement

Certified Correct by:

The Local Finance Committee (LFC)

Attested by:

**LIZEL E. JORVINA**  
City Budget Officer (Officer-In-Charge)

**NAPOLION V. SAN**  
City Accountant

**ART JOSE V. FRANCIS MERCADO**  
City Mayor

**EVELYN D.S. ABAIGAR**  
City Treasurer

**CHERRY LOUIZOLETA**  
City Planning and Development Coordinator (Officer-In-Charge)

Department of the Interior and Local Government  
 City of San Pedro, Laguna  
**JINYSZ C. MONTEJO**  
 Local Government Operations Officer  
 Received By: \_\_\_\_\_  
 Date & Time: 13 MAR 2025 13:46  
 306 2020 Local 318 / 808116